

Redactada por: Carolina Capouyá

1320-MIN-140521

FECHA 21/05/14

LUGAR Zonamérica, edif. @1, of 307

CLIENTE UBS Financial Services

OBRA Zonamérica, edif. @1, of 303-304-305-306

Empresa

UBS

Email

Alejandro.plevak@ubs.com
hiram.coubertier@ubs.com

Integrantes

Alejandro Plevak
Hiram Coubertier

Contract

ccapouya@contract.com.uy

Carolina Capouyá

ACTIVITY	RESPONSIBLE	TARGET	STATUS	OBSERVATIONS
Kick-off	CONTRACT	May 12	Completed	
Delivery of works	CONTRACT	July 10	In progress	
Fire detection plan	ZONAMERICA	May 19	Requested	Necessary to start executing works above ceiling. Works must be finished by May 27.
Removal of existing furniture and equipment	UBS	May 27	Pending	Rack, switchboard and a plant pot
Send originals of signed docs	UBS		Pending	Requirement for issuing invoices to UBS
Give feedback on contract by lawyers	UBS		Pending	Requirement for issuing invoices to UBS
Access control and camaras requirements	UBS	May 14	Pending	Location in height, specifications of equipment necessary for leaving provisions for future cabling
WIFI	UBS		Pending	Location of access point and specifications of equipment
Alarm against intruders in new door	UBS		Pending	Location of access point and specifications of equipment
Old data cabling	UBS		Pending	Remove all data cabling that will not be reused
Deductions to the budget: furniture and preliminary works done by Zonamerica	UBS	May 14	Pending	Written approval by UBS

Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.

Definition of logistics of works in current office	CONTRACT / UBS		In process	Works in existing office will be done after substantial completion: 3 private offices - Meeting room: gypsum board and HDMI cabling, electric and data cabling and new furniture Pending: written approval by UBS
Construction progress	CONTRACT		In progress	- Trays laid under raised floor 7% ramp between both offices to compensate different floor levels - Secondary door cancelled - Gypsum board works to start this week - Demolitions completed - HVAC works to start this week - Raised floor adjustments un coffee area to start this week - Colors of coffee chairs and stools defined
	ZONAMERICA		Requested	Open wall to discover drainage and water supply connections
	UBS		Warning	UBS personnel safety: Visits to the site must be planned. People must wear helmets.

Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.

Images May 21, 2014



Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.

Redactada por: Carolina Capouyá

1320-MIN-140521



Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.