

Buenos Aires Progress Meeting Agenda 09.17.2009



AGENDA

Call In #: 1-720-356-2070 – Code # 142682

September 17th, 2009 1.00 PM to 3.00 PM

Progress Photographs

09.10.2009 - 7th Floor View



09.17.2009 - 7th Floor View



Newmark
Knight Frank



AVAYA

09.10.2009 - 8th Floor View



09.17.2009 - 8th Floor View



09.17.2009 - 9th Floor View



Weekly milestones due today

7th Floor – Substantial Completion November 13th Occupancy November 16th

- Raised floor placement - 95%
- Perimeter concrete flooring – 50%
- Gypsum columns finishing 75%
- Temporary work lighting – 50%
- Temporary work electrical panel 100%
- Electrical empty conduits on drywall partitions – 15%
- Lighting empty conduits above ceiling – 15%
- Dry walls standings – 75%
- Perimeter ceiling adjustments structure – 15%
- HVAC Interior Units drains – 40%

8th Floor – Substantial Completion December 4th

- Raised floor placement - 95%

9th Floor – Substantial Completion TBD

- Raised floor placement - 25%

LOOK AHEAD

- The Building Signage will be delivered and installed between the 21st and 25th of September.
- 6th Floor Chairs will now arrive October 5th-10th –