

Buenos Aires Progress Meeting Agenda 01.07.2010

AGENDA

Call In #: 1-720-356-2070 – Code # 142682

January 7th, 2010 1.00 PM to 3.00 PM

Progress Photographs

12.30.2009 - 10th Floor View



01.07.2010 - 10th Floor View



12.30.2009 - Courtyard



01.07.2010 - Courtyard



Weekly milestones due today

10th Floor – Substantial Completion January 20th

- Vinyl covered raised floor placement – 60%
- Office area plumbing works – 80%
- Cable trays below raised floor – 100%
- Cabling below raised floor – 60%
- Lighting cabling – 80%
- Fire detection cabling – 40%
- CCTV cabling – 60%
- Lighting fixtures placement – 10%
- IT Patch Room works – 75%
- Second gypsum board on dry wall partitions – 100%
- Perimeter ceiling adjustment structure – 95%
- Perimeter ceiling adjustment gypsum boards – 90%
- Continuous ceiling structure – 100%
- Continuous ceiling board – 100%
- Modular ceiling structure – 70%
- HVAC conduits – 80%
- HVAC interior units drain – 95%
- Diffusers – 20%
- Continuous ceiling painting – 40%
- Dry wall partitions painting – 60%
- Modular glass partitions – 20%
- Carpet placement – 10%
- Special furniture – 30%

LOOK AHEAD

- Sound Masking System: The system is installed and working from 7th to 9th floor. Installation to proceed with level 10.
- Courtyard tiles to be completed with delivery of the 10th floor.
- Expect to receive the balance of IT switches by tomorrow, January 8th.
- 10th floor deliveries: Furniture- January 11th // IT Patch Room – January 8th

OPEN ISSUES

1. Anticipating delivery of Permanent chairs late January.
2. Cafeteria Plasmas support placement – January 7th