

Redactada por: Carolina Capouyá

1320-MIN-140528

FECHA 28/05/14

LUGAR Zonamérica, edif. @1, of 307

CLIENTE UBS Financial Services

OBRA Zonamérica, edif. @1, of 303-304-305-306

Empresa

UBS

Email

Alejandro.plevak@ubs.com
hiram.coubertier@ubs.com

Integrantes

Alejandro Plevak
Hiram Coubertier

Contract

ccapouya@contract.com.uy

Carolina Capouyá

ACTIVITY	RESPONSIBLE	TARGET	STATUS	OBSERVATIONS
Kick-off	CONTRACT	May 12	Completed	
Delivery of works	CONTRACT	July 10	In progress	
Fire detection plan	ZONAMERICA	May 19	In progress	Works are expected to be finished by 28/05.
Removal of existing furniture and equipment	UBS	May 27	Pending	Switchboard and a plant pot
Send originals of signed docs	UBS		Pending	Requirement for issuing invoices to UBS
Give feedback on contract by lawyers	UBS		Pending	Requirement for issuing invoices to UBS
Access control and camaras requirements	UBS	May 30	Completed	Location in height, specifications of equipment necessary for leaving provisions for future cabling. Request ZA to provide information on wiring requirements
Alarm against intruders in new door	UBS		Completed	No provisions must be left on site – Zonamerica is in charge of doing the works
Old data cabling	UBS / Zonamerica		Completed	Remove all data cabling that will not be reused
Deductions to the budget: furniture and preliminary works done by Zonamerica	UBS	May 14	Completed	Written approval by UBS

Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.

Definition of logistics of works in current office	CONTRACT / UBS		Completed	Works in existing office will be done after substantial completion: 1. 3 private offices 2. Meeting room: gypsum board and HDMI cabling, electric and data cabling and new furniture Written approval by UBS
Construction progress	CONTRACT		In progress	1. Coffee furniture and copy area defined 2. Gypsum board partitions built 3. Gypsum board ceiling structure laid 4. HVAC units placed, drainage finished and water supply connected. Electrical resistance missing in one unit. Hydraulic tests to be carried out tomorrow. Duct works to start 28/05. 5. Electrical works: conduits for thermostats finished 6. Opening through both coffees to start 28/05
	ZONAMERICA	28/05	Pending	Open wall to discover drainage and water supply connections
	UBS		Warning	UBS personnel safety: Visits to the site must be planned. People must wear helmets.

Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.

Images May 28, 2014



Coffee partition




Ceiling structure laid



Ceiling structure laid

Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.



Ceiling structure laid



AC new unit in coffee area



Copy area partition

Esta minuta refleja el entendimiento y conclusiones alcanzadas por los asistentes llevadas a cabo durante la junta arriba citada. Se solicita que en el caso de tener cualquier comentario que difiera de lo expresado lo comuniquen por escrito dentro de las 48 hs de recibida la presente, caso contrario se dará por conformada. Se envían copias a todos los presentes en la reunión.