

Buenos Aires Progress Meeting Agenda 01.14.2010

AGENDA

Call In #: 1-720-356-2070 – Code # 142682

January 14th, 2010 1.00 PM to 3.00 PM

Progress Photographs

01.07.2010 - 10th Floor View



01.14.2010 - 10th Floor View



01.07.2010 - Courtyard



01.14.2010 - Courtyard



Weekly milestones due today

10th Floor – Substantial Completion January 20th

- Vinyl covered raised floor placement – 95%
- Office area plumbing works – 100%
- Cabling below raised floor – 100%
- Lighting cabling – 100%
- Fire detection cabling – 100%
- CCTV cabling – 100%
- Lighting fixtures placement – 75%
- IT Patch Room works – 100%
- Cabling through furniture panels – 50%
- Perimeter ceiling adjustment structure – 100%
- Perimeter ceiling adjustment gypsum boards – 100%
- Modular ceiling structure – 100%
- Modular ceiling boards placement – 70%
- HVAC conduits – 100%
- HVAC interior units drain – 100%
- Diffusers – 100%
- HVAC start up – 100%
- Continuous ceiling painting – 60%
- Dry wall partitions painting – 70%
- Modular glass partitions – 70%
- Pantry glasses – 100%
- Carpet placement – 100%
- Special furniture – 75%
- Furniture assembly – 70%
- Perimeter curtains – 20%

LOOK AHEAD

- Sound Masking System: 10th floor Cabling works – 100%
- Courtyard tiles to be completed with delivery of the 10th floor.
- 10th floor deliveries: sun glare film January 19th

OPEN ISSUES

1. Anticipating delivery of Permanent chairs late January.
2. Cafeteria Plasmas support placement – January 7th – Done
3. Extreme switches, received on Monday. They will be configured and installed before Friday (we are waiting Lantronix equipment from Logistic and Fiber patch from Trans)
4. Polycom: Waiting for vendor to inform of the delivery date.
5. Meru equipment: This week we received the Declaration of Similarity from Meru; waiting for LT Zero approval of the document to import.