



TELLABS - MAIPÚ 255 10TH FLOOR CAPITAL FEDERAL
WEEKLY REPORT - WEEK 02 - MONDAY 18/01 TO SATURDAY 23/01

LAST WEEK



OPEN SPACE - VIEW OF CURVED WALL - METAL STRUCTURE



OPEN SPACE - VIEW OF CURVED WALL - METAL STRUCTURE



COFFEE AREA - CURVED WALL - DOUBLE METAL STRUCTURE + GYPSUM BOARD



OPEN SPACE - VIEW OF CURVED WALL - METAL STRUCTURE + GYPSUM BOARD



OPEN SPACE - VIEW OF CURVED WALL - DOUBLE METAL STRUCTURE + GYPSUM BOARD + ACRYLIC PUTTY



OPEN SPACE - CABLE TRAYS UNDER TECHNICAL FLOOR



MANAGER'S OFFICES - DRY WALLS AND CEILINGS - METAL STRUCTURE + GYPSUM BOARD + ACRYLIC WALL PUTTY



DATA CENTER FROM INSIDE - DRY WALLS - METAL STRUCTURE + RED GYPSUM BOARDS (FIRE RESISTANT) + ACRYLIC WALL PUTTY BEFORE APPLICATION OF FINISHING PAINT



OPEN SPACE - AIR CONDITIONED FLEX DUCTS - LAYOUT MODIFICATIONS



OPEN SPACE - CEILINGS - ACRYLIC PUTTY APPLICATION



MEETING ROOM - ACRYLIC PUTTY APPLICATION BEFORE FINISHING PAINT -
AIR CONDITIONED FLEX DUCTS MODIFICATIONS



MEETING ROOM FROM INSIDE - GYPSUM BOARDS + ACRYLIC PUTTY

NEXT WEEK

DRY WALLS
MODULAR CEILINGS
WIRING (ELECTRICITY)
AIR CONDITIONED (DUCTS INSULATE)
FLOORING (PORCELLANATTO)
PAINTING